NO.NC/QC/W-11/2019-20/FM

Date: 16-09-2019

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,
Subject: Regarding Inspection Report for the below mentioned work.

Name of Work : Improvements to roads and footpath maintenance in Ward No -11 Kuvempunagara.

Item No	Description of work	Unit	Qty
1	KSRRB 300 - Excavation for road, drains and similar works - KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average	Cum	105.41
2	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammered dressed in courses not less	Cum	33.75
3	KSRB 4-1.3: Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal	Cum	11.27
4	KSRB 4-1.6: Providing and laying in position plain cement concrete of mix CC 1:2:4 with cement @ 240 kgs, with 20mm and down size graded granite metal coarse	Cum	17.98
5	KSRB 15.1.3 Providing ruled pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining,	Sqm	64.30
6	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and	Cum	219.93
7	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road	Cum	196.97
8	KSRB 4-1.3: Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal	Cum	121.76
9	KSRB 2.10: Providing sand cement bed with 5% cement with all leads for all materials and lift of 1.5 m. machine mixed, laid in layers of 15cms. thick and well	Cum	51.93
10	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring,	Sqm	519.33
11	KSRRB M600-6. Cement concrete pavement. Construction Un- reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with	Cum	74.31
12	Vaccum de-Watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery,	Sqm	465.52
13	5.29(b) Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165mm respectively, 400mm high	Nos	415.00
14	KSRB 15-19.1: Providing and applying ready mix priming coat over concrete/masonry/ asbestos cement sheet/plastered surfaces including preparing	Sqm	56.04
15	KSRB 15-19.2: Providing and applying spray painting in two coats (excluding priming coat) over concrete/masonry/asbestos cement sheet/plastered surfaces	Sqm	56.04

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

16	Disposal of debries to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work, lead 20 Km a) Basic rate for	Cum	522.30
17	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel	Sqm	82.80
18	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel	Sqm	55.95

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore